भवन एवं निर्माण कार्य समिति की पंद्रहवीं बैठक (अत्यावश्यक बैठक) का कार्यवृत्त MUNUTES OF THE 15th MEETING (URGENT MEETING) OF THE BUILDING & WORKS COMMITTEE

(26.08.2006)



भारतीय प्रौद्योगिकी संस्थान रूड़की रूड़की – 247 667 (भारत)

INDIAN INSTITUTE OF TECHNOLOGY ROORKEE ROORKEE - 247 667 (INDIA)



Lt Col A K Srivastava (Retd)

Registrar

भारतीय प्रौद्योगिकी संस्थान रुड़की

रुड़की - 247 667, उत्तरांचल, भारत

INDIAN INSTITUTE OF TECHNOLOGY ROORKEE ROORKEE - 247 667, UTTARANCHAL, INDIA

Fax : (91) 1332 - 285310, 273560

Tele : (91) 1332 - 272430, 285311 (O), 272445, 285312 (R)

e-mail: regis@iitr.ernet.in / srivastava-a@lycos.com

No. IITR/MS/15th B&WC/(08/2006) **8/9**Dated 26th August 2006

Subject: Recommendations (Minutes) of the 15th meting (urgent meeting) of the Building and Works Committee held on 26th August 2006.

Enclosed herewith please find a copy of the recommendations (minutes) of the 15th meeting (urgent meeting) of the Building & Works Committee of this Institute held on 26th August 2006 for favour of information of the members and record. Members who attended the meeting are requested to kindly offer their comments, if any, within 15 days. If no comments are received, it will be presumed that they have no comments to offer and approve of the minutes as recorded.

Encl: as above.

Yours faithfully,

(A.K.Srivastava) Lt. Col. (Retd) Registrar

To,

- Prof. S. C. Saxena
 Director,
 Indian Institute of Technology Roorkee (Chairman)
- 2. Prof. H.K.VermaDy. DirectorIndian Institute of Technology Roorkee
- 3. Prof. V.K. Gupta Chairman, Estate & Works Indian Institute of Technology Roorkee

- Mrs. Irina Garg
 Director (T)
 Department of Secondary & Higher Education
 Govt. of India
 Ministry of Human Resource Development
 Shastri Bhawan
 New Delhi 110 001
- 5. Er. O.P.Bhatia Chief Engineer, C.P.W.D., Kendriya Bhawan III Floor, Sector K, Aliganj Near Purana Chauraha Lucknow (U.P.)
- 6. Er. Naresh Kumar,
 Dy. G. M.,
 Uttaranchal Power Corporation Ltd.,
 Roorkee 247 667
- 7. Prof. S.C.Jain
 Department of Mechanical & Indl. Engg.
 Indian Institute of Technology Roorkee
- 8. Prof. H.O.Gupta
 Department of Electrical Engineering
 Indian Institute of Technology Roorkee
- 9. Prof. N.M. Bhandari
 Department of Civil Engineering
 Indian Institute of Technology Roorkee
- 10. Er. Salek ChandInstitute EngineerIndian Institute of Technology Roorkee
- 11. Prof. S.P. Gupta
 Professor-in-Charge, Planning
 & Nodal Officer (MHRD), IITR

- Permanent Invitee
- 12. Lt. Col. (Retd) A. K. Srivastava Registrar Indian Institute of Technology Roorkee

- Secretary

INDIAN INSTITUTE OF TECHNOLOGY ROORKEE ROORKEE 247 667

 \Rightarrow



Minutes of the 15^{th} Meeting (Urgent Meeting) of the Building & Works Committee held on 26.8.2006 at 11.00 A.M. in the Committee Room.

INDEX

Item No.	Particulars		
15.1	To consider the phasing of construction of Multi- storeyed Boys Hostel as recommended by the B&WC in the meeting held on 22.8.2006 for Rs. 21,84,24,000.00.	1	
15.2	To consider the estimates submitted by the CPWD and U.P. Rajkiya Nirman Nigam Ltd. for extension of the existing hostels Govind Bhawan, Ganga Bhawan, Jawahar Bhawan and Ravindra Bhawan.	2	
15.3	To consider the estimate for Refurbishment work of Toilets, Students' Messes, Guest Houses and Main Building, amounting to Rs. 699.50 lacs.	3	
App.'A'	Estimate of UP Rajkiya Nirman Nigam Ltd. for extension of the existing hostels Govind Bhawan, Ganga Bhawan, Jawahar Bhawan and Ravindra Bhawan.	4-10	
App. 'B'	Estimate for Refurbishment work of Toilets, Students' Messes, Guest Houses and Main Building, amounting to Rs. 699.50 lacs.	11	

MEETING SECTION INDIAN INSTITUTE OF TECHNOLOGY, ROORKEE ROORKEE - 247 667

Minutes of the 15th Meeting (urgent Meeting) of the Building & Works Committee held on 26th August 2006 at 11.00 A.M. in the Committee Room of the Institute.

The following were present:

1. Prof. S.C. Saxena, Director	- Chairman
2. Prof. H.K. Verma, Dy. Director	_ Member
3. Prof. V.K. Gupta, Chairman, E&W	- Member
4. Er. Naresh Kumar, Dy. G.M., UPCL, Roorkee	- Member
5. Prof. S.C. Jain, Mechanical & Indl. Engineering Deptt	Member
6. Prof. H.O. Gupta, Department of Electrical Engg.	- Member
7. Er. Salek Chand, Institute Engineer	- Member
8. Prof. S.P. Gupta, Profin-Charge Planning	- Special Invitee
& Nodal Officer, MHRD, IITR	
9. Lt. Col. (Retd.) A.K.Srivastava, Registrar	Member Secretary

Communication was received from Er. O.P. Bhatia, Chief Engineer, CPWD for not attending the meeting.

The Chairman, Building & Works Committee (B&WC), welcomed the members to the urgent Meeting. He extended a warm welcome to the external member Er. Naresh Kumar, Dy. General Manager, UPCL, Roorkee who attended the meeting for the first time.


Deliberations:

All the items of the Agenda were discussed and the deliberations/ recommendations are summarized as under:

Item No. 15.1 To consider the phasing of construction of Multistoreyed Boys Hostel as recommended by the B&WC in the meeting held on 22.8.2006 for Rs. 21,84,24,000.00

The B&WC decided that as per the availability of funds, the acceptance for the work may be given with the following conditions:

1. Administrative approval and expenditure sanction should be taken for the complete estimate of Rs. 21,84,24,000.00 from the Finance Committee/ Board of Governors.



- 2. For the first phase, which is to be completed by June 2007 Rs. 900.00 lacs would be allocated for this financial year.
- 3. Financial clearance to commence the II phase will be given by the Institute, subject to the availability of Plan funds.

Note: In order to make the hostel functional for occupancy by the students in June/July 2007, timely necessary action to furnish the hostel rooms, the Mess, the common room, the Offices of the Chief Warden and the Caretaker etc., should be taken by the Chairman, E&W and the Institute Engineer.

Item No. 15.2 To consider the estimates submitted by the CPWD and U.P. Rajkiya Nirman Nigam Ltd. for extension of the existing hostels


(a) Estimate submitted by CPWD:

1. Jawahar Bhawan	Rs.	2,66,32,790.00	
2. Govind Bhawan	Rs.	97,65,048.00	
3. Ravindra Bhawan	Rs.	1,55,13,646.00	
4. Ganga Bhawan	Rs.	4,65,39,072.00	
Total	Rs.	9,84,50,556.00	
3% contingencies	Rs.	29,53,517.00	
Grand Total	Rs. 10,14,04,073.00		
Sav	Rs.	1014.00 lacs	

(b) Estimate submitted by UP Rajkiya Nirman Nigam Ltd.:

1. Jawahar Bhawan	Rs. 200.53 lacs
2. Govind Bhawan	Rs. 73.15 lacs
3. Ravindra Bhawan	Rs. 116.60 lacs
4. Ganga Bhawan	Rs. 355.00 lacs
	B + B + B + B + B + B + B + B + B + B +
Total	Rs. 745.28 lacs

The B&WC considered the estimates given by the CPWD and UP Rajkiya Nirman Nigam, which are based on their respective plinth area rates, and noted



that the work of the Multi-storey Boys Hostel has already been recommended to be assigned to the CPWD. The B&WC therefore decided to recommend that the work of extension of the four existing hostels, named above, be assigned to the UP Rajkiya Nirman Nigam at a cost of Rs. 745.28 lacs (Appendix 'A'), so that the entire construction activity in the Institute at this stage is divided between the two agencies, for expeditious and time bound completion of the respective projects. For the current financial year, Rs. 500.00 lacs would be allocated for this work. The issue should be placed before the FC/BOG for according administrative approval and expenditure sanction.

Note: In order to make the extensions to the respective hostels functional for occupancy by the students in June/July 2007, timely necessary action to furnish the additional hostel rooms should be taken by the Chairman, E&W and the Institute Engineer.

Item NO. 15.3.: To consider the estimate for Refurbishment work of Toilets, Students' Messes, Guest Houses and Main Building, amounting to Rs. 699.50 lacs.

⊆ 🕽

The B&WC considered the refurbishment work of Toilets, Students' Messes, Guest Houses and the Main Building, and deliberated that these works would be feasible only over a sustained period of time, and would have to be executed in phases depending upon the availability of the identified spaces, which would have to be vacated in order to carry out the work, and the availability of funds for the same. With this observation, the B&WC accepted the proposal and decided to recommend the same to the FC/BOG for according administrative approval and expenditure sanction (Appendix 'B'). It is expected that about Rs. 1.00 crore would be required during the current financial year.

The meeting ended with a vote of thanks to the Chair.



उत्तर प्रदेश राजकीय निर्माण निगम लिमिटेड



Name of Work:---Estimate for the Extention of Hostel Building at I.I.T Roorkee In Distt Haridwar

Cost of Estimate: ---

- (a) Jawahar Bhawan Rs 200.53 Lacs
- (b) Govind Bhawan ,Rs 73.15 Lacs
- (c) Ravindra Bhawan Rs 116.60 Lacs
- (d) Ganga Bhawan Rs 355.00 Lacs

इकाई का नाम

उत्तर प्रदेश राजकीय निर्माण निगम लिमिटेड कैम्प ऑफिस राजकीय मुद्रालय आवासीय कालोनी परिसर रूड़की जिला हरिद्वार (उत्तरांचल) दूरभाष 9412231966 (मो.)

अंचल कार्यालय

महाप्रबन्धक (उत्तरांचल)
उ.प्र. राजकीय निर्माण निगम लि.
ंई-34, नेहरू कालोनी,
प्रथम तल, देहरादून
दूरभाष सं0 0135-2668339
फैक्स-0135-2668339

मुख्यालय

उ०प्र० राजकीय निर्माण निगम लि. विश्वरैया भवन, विभूति खण्ड, गोमती नगर, लखनऊ (उ.प्र.) फैक्स-0522-2720846 ई.पी.बी.एक्स. 27206711 Name of work; -- Extention of three storey Building at I.I.T Roorkee

REPORT

The Preliminary Estimate for Extention of three storey Building Jawahar, Govind, Ravindra & ganga Bhawan at I.I.T Roorkee campus has been made incompliance of Institue Engineer letter No Dated 23-8-2006

The Following Provision have been made in the estimate-

S.No	Name of Work	Plinth Area	Amount
(a)	Jawahar Bhawan	2640.00 Sqm	Rs 200.53 Lacs
(b)	Govind Bhawan	960.00 Sqm	Rs 73.15 Lacs
(c)	Ravindra Bhawan	1530.00 Sqm	Rs 116.60 Lacs
(d)	Ganga Bhawan	4668.00 Sqm	Rs 355.00 Lacs

R..C.C framed structure will be designed with Earthquake resistance provision, Internal & water & Sewage system, Internal & External Electrification with copper wiring with, R.C. C Tank at Terrace level as required will also be provided.

Provision for the development of site such as leveling internal roads, drains Has also be made. There is no provision for Boundary Wall, Furnishing, kitchen Cutlary in this estimate.

SPECIFICATIONS: - As per list atteched

CONDITION:-

- 1. No Escalation will be charged
- 2. All Hostel Building will be completed with in 10 Month after taking possession of land
- 3 1/2% Penality per month will be accepted if time extention will be asked beyond period mentioned at S.No (2)

MODE OF PAYMENT:-

- 1. 15 % of Estimated cost should be released at the time of Award of work
- 2. 25% of Estimated cost should be released at the starting of Foundation Work
- 3 10% of Estimated cost should be released at the completion of structure of each floor
- 4 10% of Estimated cost should be released at the completion of each floor
 In above Preliminary estimate 5 % deduction has been made as per
 working of U.P.R.N.N & 11 % Centage Charges have been added. Hence this
 Estimate of Rs 745.28 Lacs is being submitted for kind approval.

Unit Incharge U.P.R.N.N Roorkee

3.6 MVB 3006

Brief Specifications:-

1. Foundation & Superstructure:-Three storeyed load Bearing foundation as per Architecutral/Structural drawings, fillar wall 230mm thick of brick work of class designation 75 in cement mortar 1:6 (1 cement: 6 coarse sand) and partition wall 115mm thick in cement mortar 1:4 (1 cement: 4 coarse sand)

2. Doors and Windows frames:-

(i) Window frame:- Pressed steel frames with Z section window I/c mosquito proof jali shutter

(ii) Door frame:- M.S.T. iron frame

3. Door shutter & fittings:- All door shutters shall be 35mm thick flush door shutter 18mm thick prelaminated particle board shutter for cupboards.

4. Windows/ventilator shutter:-M.S. tubular box section corrosion resistant coated glazed shutter and M.S. grill with M.S. fittings with a provision of wire gauge shutters.

5. Flooring:- Marble chips flooring and skirting with ordinary cement in all rooms. In remaining areas including toilet, circulation area. Dining, kitchen, kota stone flooring shall be provided. Ceramic glased tiles dado upto jamb height in W.C. and bathroom shall be provided.

6. External finishing:- Exterior Weather coat (Snowery) paint over cement plaster.

7. Internal finishing:- Dry distemper in all rooms, kitchen, W.C. and bath and all ceiling which shall be done with white wash. Sythentic

enamel paint on wood work and steel work.

8. Sanitary Fittings:- C.P. brass with bib cock and stop cocks

9. Misc. Building works:- Provision of Plinth Protection, brick edging and CC

1:2:4 payement.

10. Aluminium work:- Aluminium door & window work in mess & student

club.

11. Internet wiring:- In all rooms

12. G.I. Pipe:- B class T.T. Swastik I.S.I. marked

56 WAR 5100

Name of work :-- Estimate for Extention of Jawahar Bhawan Building at I.I.T Roorkee

ABSTRACT OF COST

S.No Name of Hostel Building	Plinth Area	Plinth Area Rate as per U.P P.W.D	
(1) Construction of Hostel Building with the provision of toilets Corridor			
R.C.C Framed structure up to three storey	2640.00Sqm	Rs 5378.00	Rs 141.97
(2.) Extra For Earthquake resistance(3) Internal water supply and sanitary	2640.00 Sqm	Rs 325.00	Rs 8.58
Work @ 8 %			Rs 11.36
(4) Internal Electrification @ 12.5 % with Cop	per wiring		Rs 17.75
(5.) Power wiring 2 % and External Electrificat	ion		Rs 2.84
(6) Extra for development charges such as Roa	d, drain	•	
with the provision of R.C.C / Sintax Tank o	ver roof/		
septic tank, soak pit where required		L.S	Rs 6.25
(7) Extra rate for Brick coba Treatment @ 0.50			Rs 0.71
(8) Extra provision for Internet wiring @0.50 %	ó		Rs 0.71
			Rs 190.17
(9) Less 5 % Due to U.P.R.N.N Working		(-)	Rs 9.51
			Rs180.66
(10) Add 11% U.P R.N.N Centage Charges	•	(4-)	Rs 19.87
		Total Rs 2	00.53 Lacs

A.R.E U.P.R.N.N

S.K Jain Unit Incharge Roorkee

7

Name of work :-- Estimate for Extention of GovindBhawan Building at I.I.T Roorkee

ABSTRACT OF COST

S.No	Name of Hostel Building	Plinth Area	Plinth Are Rate as pe U.P P.W.I	r in lacs
(1) (Construction of Hostel Building			
7	with the provision of toilets Corridor			
]	R.C.C Framed structure up to three storey	960.00Sqm	Rs 5378.00	Rs 51.62
(2.) (3)	Extra For Earthquake resistance Internal water supply and sanitary	960.00 Sqm	Rs 325.00	Rs 3.12
•	Work @ 8 %			Rs 4.12
4)	Internal Electrification @ 12.5 % with Cop	per wiring		Rs6.45
	Power wiring 2 % and External Electrificat	_		Rs1.03
6)	Extra for development charges such as Roa	d, drain		
V	with the provision of R.C.C / Sintax Tank o	ver roof/		
se	eptic tank, soak pit where required			Rs 2.50
7) E	Extra rate for Brick coba Treatment @ 0.50	%	,	Rs 0.26
8) E	Extra provision for Internet wiring @0.50 %)		Rs 0.26
85 · 4			, new	Rs 69.36
9) I	Less 5 % Due to U.P.R.N.N Working		()	Rs 3.46
				Rs65.90
10) A	Add 11 % U.P R.N.N Centage Charges		(+)	Rs 7.25
			Total Rs	73.15 Lacs

A.R.E U.P.R.N.N

 \rightarrow

S.K Jain Unit Incharge Roorkee

A MAR MARK

Name of work :-- Estimate for Extention of Ravindra Bhawan Building at I.I.T Roorkee

ABSTRACT OF COST

S.No	Name of Hostel Building	Plinth Area	Plinth Area Rate as per U.P P.W.D	in lacs
(1)	Construction of Hostel Building			•"
	with the provision of toilets Corridor R.C.C Framed structure up to three storey	1530.00Sqm	Rs 5378.00	Rs 82.28
(2.) ('3)	Extra For Earthquake resistance Internal water supply and sanitary	1530.00 Sqm	Rs 325.00	Rs 4.97
	Work @ 8 %			Rs 6.58
(4)	Internal Electrification @ 12.5 % with Cop	per wiring		Rs10.28
(5.)	·			Rs1.65
(6)	Extra for development charges such as Roa with the provision of R.C.C / Sintax Tank o			
:	septic tank, soak pit where required			Rs 4.00
(7)	Extra rate for Brick coba Treatment @ 0.50	%		Rs 0.41
(8)	Extra provision for Internet wiring @0.50 %			Rs 0.41
				Rs 110.58
(9)	Less 5 % Due to U.P.R.N.N Working		(Rs 5.52
				Rs105.06
(10)	Add 11 % U.P R.N.N Centage Charges		(4)	Rs 11.55
			Total Rs 1	16.60 Lacs

A.R.E U.P.R.N.N

S.K Jain Unit Incharge Roorkee

3 6 MAR 50018

Name of work :-- Estimate for Extention of Ganga Bhawan Building at I.I.T Roorkee

ABSTRACT OF COST

	ADSTRACT OF CC	51		
S.N	Name of Hostel Building	Plinth Area	Plinth Area Rate as per U.P P.W.D	in lacs
(1)	Construction of Hostel Building			
	with the provision of toilets Corridor	•		
	R.C.C Framed structure up to three storey	4668.00Sqm	Rs 5378.00	Rs 251.04
(2.) (`3)	Extra For Earthquake resistance Internal water supply and sanitary	4668.00 Sqm	Rs 325.00	Rs 15.17
	Work @ 8 %			Rs 20.08
(4)	Internal Electrification @ 12.5 % with Copp	er wiring		Rs31.38
(5.)				Rs5.02
(6)	Extra for development charges such as Road	l, drain		
	with the provision of R.C.C / Sintax Tank or			
	septic tank, soak pit where required			Rs 11.50
7)	Extra rate for Brick coba Treatment @ 0.50	%		Rs 1.25
	Extra provision for Internet wiring @0.50 %			Rs 1.25
				Rs 336.39
9)	Less 5 % Due to U.P.R.N.N Working		(===) ,	Rs 16.83
				Rs319.85
10)	Add 11 % U.P R.N.N Centage Charges		(+)	Rs 35.18
			Total Rs 3	55.00 Lacs

A.R.E U.P.R.N.N

 \Longrightarrow

S.K Jain Unit Incharge Roorkee

2.6 AUG 2006

10

ESTIMATE FOR REFURBISHMENT WORK AT IIT ROORKEE

1.	Toilet renovation for the whole campus Area @51,000 ftx 650/Sft	Rs	. 3,31,50,000.00
2.	Dining Hall in student Messes Area @60,000 Sftx425/Sft	Rs	. 2,55,00,000.00
3.	Cooking and other Ancillary areas in Messes: Area @22,000 Sft x 350/Sft	Rs.	77,50,000.00
4.	Main Guest House and New Guest House Lumpsum	Rs.	10,00,000.00
5.	Main Building Lumpsum	Rs.	5,00,000.00
	Total (i.e. 1+2+3+4+5)	Rs.	6,79,00,000.00
	Contingencies 3%	Rs.	20,40,000.00
	Grand Total	Rs.	6,99,40,000.00

Say

26 AUG 2006

Rs. 699.50 lacs